

Caliche Status Update

The following is a summary of the status of the overall water and wastewater improvement projects for Caliche School.

Wastewater

Total Project Costs 1,135,890.00

CDE Portion 749,699.50

District Portion 386,190.50

Project Expenditures as of 10/14/16 \$84,906.39

Potable Water

Total Project Costs 429,000.00

CDE Portion 304,590.00

District Portion 124,410.00

Project Expenditures as of 10/14/16 \$64,847.85

Bids came in over our budget so the district and engineers have been working to amend the plan to fit within the budget. Several setbacks have been dealt with and we have spent a fair amount of time submitting changes and waiting for state level approvals. December 15th is the next scheduled bid walkthrough.